ಪುಟದ ಸಂಖ್ಯೆ .....

ಕಡತದ ಸಂಖ್ಯೆ .....

ಕಂಡಿಕೆ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ,

ವಿಷಯ: Construction of Compound wall and improvements to yelahanka Govt High School premises at yelahanka old town in ward no -01.. ಎಂಬ ಕಾಮಗಾರಿಯ ಬಗ್ಗೆ.

ಉಲ್ಲೇಖ: 1) ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ: EE(YNK.D)E-PMT-09/W.O/15 /2021-22 Dt 23-4-2021.

2) ಗುತ್ತಿಗೆದಾರರ ಮನವಿ ದಿನಾಂಕ: _____.

* * * * *

1) ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂದಿಸಿದಂತೆ Construction of Compound wall and improvements to yelahanka Govt High School premises at yelahanka old town in ward no -01... ಕಾಮಗಾರಿಗೆ ಸಂಬಂದಿಸಿದಂತೆ ಮೇಲಿನ ಉಲ್ಲೇಖದ ಪತ್ರ (1)ರಲ್ಲಿ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು, ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಗುತ್ತಿಗೆಧಾರರಾದ ಶ್ರೀ.ಜಿ.ವೆಂಕಟೇಗೌಡ ರವರಿಗೆ ಕಾರ್ಯಾಧೇಶವನ್ನು ನೀಡಲಾಗಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಒಟ್ಟು 180 ದಿನಗಳ ಕಾಲವಕಾಶ ನಿಗದಿಪಡಿಸಲಾಗಿರುತ್ತದೆ.

2) ಮುಂದುವರೆದು ಗುತ್ತಿಗೆದಾರರು ಮೇಲಿನ ಉಲ್ಲೇಖದ ಪತ್ರ 2ರಲ್ಲಿ ಸುಮಾರು 60 ದಿನಗಳ ಹೆಚ್ಚುವರಿ ಕಾಲವಕಾಶವನ್ನು ನೀಡಬೇಕೆಂದು ಮನವಿಯನ್ನು ಈ ಕಛೇರಿಗೆ ಸಲ್ಲಿಸಿರುತ್ತಾರೆ, ಟೆಂಡರ್ ಕರಾರಿನಂತೆ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ನೀಡಿರುವ ಅವಧಿಯಲ್ಲಿ ಕೆಲಸ ನಿರ್ವಹಿಸುವ ಸಂದರ್ಭದಲ್ಲಿ ಸರ್ಕಾರಿ ಶಾಲೆ ಆವರಣದಲ್ಲಿ ಕಾಂಪೌಂಡ್ ಗೋಡೆ ನಿರ್ಮಾಣ ಮಾಡಲಾಗಿರುತ್ತದೆ ಹಾಗೂ ಈ ಸಮಯದಲ್ಲಿ ಶಾಲೆಯ ಮುಂಭಾಗ ಆರ್ಚ್ ಮಾಡಲು ಡಿಸೈನ್ ಮಾಡುವ ಸಮಯದಲ್ಲಿ ಮೇಲಾಧಿಕಾರಿಗಳು ಸ್ಥಳ ತಪಾಸಣೆ ಮಾಡಿ ಹಾಗೂ ಶಾಲೆಯ ಪ್ರಾಂಶುಪಾಲರೊಂದಿಗೆ ಚರ್ಚಿಸಿ ಆರ್ಚ್ ಡಿಸೈನ್ ಮಾಡಲಾಗಿರುತ್ತದೆ. ಆದುದರಿಂದ ನಿಗಧಿತ ಅವಧಿಯಲ್ಲಿ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸುವಲ್ಲಿ ವಿಳಂಭವಾಗಿರುತ್ತದೆ ಎಂಬ ಅಂಶವನ್ನು ತಮ್ಮ ಗಮನಕ್ಕೆ ತರುತ್ತಾ ಒಟ್ಟು 60 ದಿನಗಳ E.O.T ಪ್ರಸ್ತಾವನೆಯ ಅನುಮೋದನೆಗಾಗಿ ಕಡತವನ್ನು ತಮ್ಮ ಮುಂದಿನ ಆದೇಶಕ್ಕೆ ಮಂಡಿಸಿದೆ.

ಸಹಾಂ.

3) ನ. ರಾ ಅ/ ಎಪ. ಎಚ್ಚಾಕ.

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP)
Yelahanka, Bangalore

ಪುಟದ ಸಂಖ್ಯೆ .....

ಕಡತದ ಸಂಖ್ಯೆ .....

ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು
ಕ.ವಿ.ಪ್ರ. ಯ.ಟಿ :- ಮೇಲಿನ (1)ರಿಂದ (3)ರಲ್ಲಿ ಉಲ್ಲೇಖಿಸಿರುವಂತೆ ನಿಯಮಗಳ ಪ್ರಕಾರ ನಿಯಮಾನುಸಾರ ಕಟ್ಟಡ ನಿರ್ಮಾಣಕ್ಕಾಗಿ Compound wall ಹಾಗು Entrance Arch ಅನ್ನು ಅನುಮತಿಸಿಕೊಳ್ಳಲು ತಿಳಿಸಿರುವಂತೆ ಕೋರಿಕೆಯಾದ 60 ದಿನಗಳನ್ನು ನಿಯಮಾನುಸಾರ ಪೂರ್ಣಗೊಳಿಸಲು ಸೂಚಿಸಿದಾಕೆ ತಪ್ಪಿದಲ್ಲಿ ಸಂಬಂಧಪಟ್ಟ ನಿಯಮಗಳ ಪ್ರಕಾರ ಕ್ರಮವಹಿಸಲು ಸೂಚಿಸಿದಾಕೆ ಮೇಲಿನ ಕೋರಿಕೆಯಂತೆ ಕ್ರಮವಹಿಸಲು ತಿಳಿದಿರಿಸಿದ್ದಾಗಿ. ಕ್ರಮದಂತೆ ಸೂಚಿಸಿದಾಕೆ ಕೋರಿಕೆಯಾದ ತಪ್ಪಿಸಿಕೊಂಡಿರುವ ದಿನಗಳನ್ನು ದಂಡ ವಿಧಿಸಿದ್ದ ಬಗ್ಗೆ ಕ್ರಮ ಕೈಗೊಳ್ಳಲು ಕೋರಿದಾಕೆ ಮಂಡಿಸಿದ ಪ್ರಸ್ತಾವನೆ ಕುರಿತು ಕೆಳಕಂಡಂತೆ ನಮೂದಿಸಿದೆ ಮುಖ್ಯ ಅಭಿಯಂತರರು (ಯ)

Executive Engineer
Brihat Bangalore Mahanagara Palike
Yelahanka, Division

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

1	Name o
2	Amoun
3	Estima
4	Name
5	Agreer
6	No an
7	Time
8	Date grant
9	Date divisi
10	Exte
	i)
	ii)
11	Wo the
12	Wo
13	Wo
14	Tir
15	Da
16	W co
17	B
18	P n
19	

EXTENSION OF TIME PROPOSAL

1	Name of Work	Construction of Compound wall and improvements to yelahanka Govt High School premises at yelahanka old town in ward no - 01.
2	Amount of Work Portion	Rs. 103.36 lakhs
3	Estimated Cost	Rs 100.00 lakhs
4	Name of Contractor	Sri G Venkategowda
5	Agreement No	EE(YNK D)E-PMT-09/W.O/15 /2021-22 Dt 23-4-2021
6	No and date under which work order issued	EE(YNK D)E-PMT-09/W.O/15 /2021-22 Dt 23-4-2021
7	Time limit originally fixed for completion	180 days
8	Date of application by the contractor for granting extension of time	23-10-2021
9	Date of receipt of application in the sub division office	23-10-2021
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Construction of Compound wall at Govt School, laying granite cobble stone
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	60 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	60 days
19	Cost of work charged establishment charged on the work after the expairy of original period	

20	Whether notice as per clause of contract has been issued	Notice issued
21	Remarks of the AEE and the daily rate of penalty proposed	As per the discretion of Executive Engineer to propose for penalty
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ